

# Matlacha Pine Island Fire Control District Fire Hydrant Flow Test Sheet

Location of Fire Hydrant:

Matlacha Ave & Pine Island Road

Hydrant I.D. Number:

N/A

Date Of Test:

Tuesday, October 23, 2018

Time Of Test:

3:10:00 PM

Person(s) at Test Site:

Fire Inspector Urich

Water Supplied By:

Greater Pine Island Water Association

Discharge Size:

2.5

Pitot Reading

26

Actual Flow Of Hydrant:

855.5836055

Static Pressure:

65

Residual Pressure

30

Calculated Flow @ 20 P.S.I. Residual:

979.9422162

Minutes Flowed:

5 Mins

Remarks:

**Flow Test requested by Paul Toroccl. 239-333-0549, ptorocco@m-da.com**

Test Ordered By:

Paul Toroccl

Tester Signature:



